COMPLETION REPORT

1	Name Of Work	**Improvements Of Asphalting at Kalyana Nagara Surrounding Area in Mallasandra Ward Shettyhalli Sub Division.**
2	Sanctioned Estimate No.& Date	EE/PD/AS/41/2017-18, Date: 20/12/2017 CE/DZ/TS/380/2017-18, Date: 21/12/2017
3	Head Of Account which is chargeable	P-3316
4	Instrument Order No. & Date	BBMP/EE/PD/WO/32/2017-18, Date:22.02.2018
5	Name Of Contractor	**KRIDL**
6 a	Time Stipulated for Completion of work	
b	Delay in Exculpation of Work	
7	Measurement recorded in	M.B No: 1898 Page No: 189736 to 189745
8	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No, - do - Page No, - do -
9	Name of the office/official in charge of the work	
10	g) Asst.Eng/Junior Eng	B.S. Siddarajegowda
	h) Asst.Exe Engineer	

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
50.00	4754242	—	245758 -

10) Certified that the above work has been completed within the stipulated time noted in the

11) Certified that the contractor has delayed and completed the work for which necessary fine recovered

12) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner